



SOUTH EAST CENTRAL RAILWAY

Office of the
Sr Divisional Signal & Telecom Engineer
4th Floor, Remote Control
Building Kingsway **Nagpur-440001**
☎ : (0712)2560638 ,Fax : (0712)2565700

SECR/S&T/NGP/Diff/KWN/Con/Tech/90

Date: 08.09.2022

Dy.CSTE/Con/NGP

Subject: Post deficiencies of “KWN” yard in connection with 3rd line work.

In inviting the reference to above mentioned subject, I would like to bring to in notice that “KWN” station is commissioned on 06.09.2022 in connection with 3rd line. Following post deficiencies are noted in execution of 3rd line work which require early compliance.

Srl.	Deficiencies
1	AMPL yard MSDAC T/Ckt. 1XT – Reset ckt. is Not working.
2	Siding point no. 192 (west end) is not working.
3	Fire alarm system is not working.
4	Point number 106, 127 A to B cable is low insulation.
6	UP & DN train approach warning buzzer is not working
7	ADANI west yard from JB 1 to location no. 22 cable available but not connected due to inserted in the location and not terminated. (Patching work not done)
8	LC 517- Opening of ELB not working. Opening of ELB is done manually. Approach lock indication is available continue due to 7AT track failed permanently.
9	Signal number plate of many signals is not replaced by new number plate.
10	In Point JB, writing work not done.
11	Signal SH-10 is not working.
12	Signal S-26 not in proper alignment (tilted).
13	New Location boxes: Sand filling, Plastering, Earth wire soldering & writing work is to be done.e.g. L-23,16,22,20,15,18,8,7
14	ADANI Dn distant signal: No light.
15	IPS Battery Bank – Dual jumper is to be provided.
16	“IPS STATUS MONITORING PANEL” of East & West goomty to be provided at center SM room.
17	Point no. 104B - Huge pipe need to be replaced.
18	West yard L/B no. 39 not opening due to door broken.
19	TRO end Dn line: Negative count error appeared frequently in 110AT/BT due to DA-24 & DB-24, hole marking is not done properly.
20	In operating VDU, all types of buzzers are not working.
21	Power supply of MLKII, A & B system to be segregated from IPS to Power Rack and to be provided from terminal available in DC-Dc converter panel at KWN instead of temporarily fuse at FEBC Panel
24	At Center, MSDAC EC to EC equipotential earthing connection is required

25	EBB to MSDAC EC rack, earthing to be done.
----	--

Therefore, I implore you to kindly take necessary action to compliance the above deficiencies for smooth & safe running of trains.



(पंकज शर्मा)

Sr. DSTE, S.E.C.R. Nagpur

Copy to:-

1. PS to DRM/NGP for kind information of DRM please.
2. PCSTE/SECR/BSP for kind information please.
3. CSTE/Con/SECR/BSP for kind information please.